



AVCON Capital Improvements Update
Tri-County Airport
December 8, 2020



Prepared by: AVCON, INC.

- Calvin Palmer

ONGOING PROJECTS:

T.O. 01—Airport Master Plan:

- Draft documents remain under review by FAA. Comments received from FDOT essentially recommend a Form 7480-1 *Notice of Proposed Landing Area* be submitted for the proposed helipad. We are working with FDOT on applicability of their comments based on our August 2019 coordination with FAA which confirmed FAA Standard Operating Procedure 9.1 only requires an Airport Layout Plan submittal for federally obligated airports (Form 7480-1 is required only for non-federally obligated airports).

T.O. 05—Stormwater Master Plan Study

- Validation of existing conditions completed in stormwater model. Model is being refined based on the survey data received in November for discharge areas east of the runway. The stormwater plan is also being modified to account for the future relocation of Taxiway A1.

T.O. 09—Terminal Access & Security Improvements

- Project will facilitate public access to terminal building while maintaining necessary security measures. Driveway/signage/lighting improvements, fence/gate modifications, and access improvements are anticipated. Survey files received on November 6. Alternative concepts which relocate the existing drain-field were considered, but benefits were limited. 65% drawings are being developed which will represent a refinement of the concept plan with approximately 90 parking spaces which preserves the existing drain-field.

PENDING PROJECTS:

T.O. 10—Airport Stormwater Improvements – Phase 1

- FDOT Stormwater grant was cancelled. The \$300k in FAA funds originally scheduled to supplement the stormwater improvements are now being applied to the airfield electrical vault project. Working with FDOT to confirm ability to move \$300k in state funds from the airfield lighting vault to stormwater improvements as Board voted on in November. The goal remains to incorporate a sand filter installation to remove the permanent standing water in at least one of the four infield areas just south of the runway midpoint.

COMPLETED PROJECTS:

The following task orders have been completed:

T.O. 02—Box Hangars & Taxiway Project
T.O. 03—Re-Mark Airfield Markings
T.O. 04—Tree Clearing

T.O. 06—Airfield Electrical Improvements
T.O. 07—Wind Cone Installation
T.O. 08—Airport Disadvantaged Business Enterprise (DBE) Plan

END REPORT

Also (secretary notes):

*Discussion re Runway Approach Clearance,
Runway 19, Runway 01. Airport Mgr is reviewing
supplied LAT/LONG coordinates. RA*