

Tri-County Airport Update

Calvin Palmer, E.I.

Project Engineer | AVCON, INC.

February 11, 2020

T.O. 01—Airport Master Plan:

- Work is ongoing. Master Plan Meeting #4 held last week. AVCON to put together summary of F.S. 333 (adopt Airport zoning regulations) for Airport for height zoning restrictions near airports
- Draft Working Paper No. 4 is currently being reviewed and will be sent to Airport for review thereafter

T.O. 02—Box Hangars & Taxiway Project

- Taxiway paving and electrical are complete; FAA construction grant has been exhausted
- Change order was executed last June adding \$723,110 for four box hangars
- Hangar walls constructed; door frames in place; should be finished by end of month
- Leaves unallocated available funds around \$100,000

T.O. 05—Stormwater Master Plan

- Design is ongoing
- \$750,000 each of next two fiscal years for stormwater improvements on airfield
- Goals are to remove/consolidate ponds, remove standing water, accommodate 20-year build-out for Airport

T.O. 06 – Airfield Electrical Improvements

- Submitted to authority last month
- Priority recommendations include runway lighting and taxiway lighting replacement to energy-saving LED with new constant-current regulators

Terminal Access & Security Improvements

- 2019-2020 PTGA 423621-5 authorized by board in November for execution; \$750,000 in state funding to address planning, design, bidding, and construction of improvements
- Intent is to facilitate public access to terminal building while maintaining necessary security measures; may involve driveway/signage/lighting improvements, fence/gate modifications, and/or terminal building improvements

Helipad Re-Marking

- Hi-Lite came out to re-mark helipad last week (2/03/20) to conform with FAA specs.
- Original invoice for painting helipad voided; this invoice is slightly higher due to Hi-Lite having to remove the existing marking this time to mark to specs, instead of re-marking existing
- Declined to do work for College hangar markings; would suggest Emerald Coast Striping