



**AVCON Capital Improvements Update  
Tri-County Airport  
March 11, 2025**



**Prepared by: AVCON, INC.**

**ONGOING PROJECTS:**

**T.O. 01—Airfield Electrical Vault Replacement**

Project is substantially complete. The contractor has a few small items to finish (sod and removing old electrical service panel), but project will be closed out shortly. We have reviewed the contractor's fifth pay application and sent to Brenda earlier this week. We are coordinating with the contractor and our electrical designers on a warning message one of the regulators is showing that we believe is caused from an 'open circuit' somewhere on the airfield.

**T.O. 02—Infield Stormwater Improvements**

Project will facilitate replacing the failing pipe under the runway. This project is funded by FDOT under the same FDOT PTGA grant as the electrical vault. The low bid received was just under \$260,000, which is more than the remaining grant funds. However, we have previously coordinated this with FDOT, and they indicated that we should proceed with bidding the project and committed to providing the additional funds needed to complete construction. FDOT has awarded the airport an additional \$150,000 to complete this project. A grant amendment and authorizing resolution have been sent to the Board for signature and return to FDOT. We are coordinating with the contractor on a start date.

**T.O. 03—Future Hangar Site Improvements**

This project will consist of design, bidding, construction phase services, and construction of a "shovel ready" hangar site adjacent to the Corporate Hangars. The FDOT grant in the amount of \$750,000 has been executed. We have received survey and the wetland delineation and environmental assessment. We have had a pre-application meeting with FDEP and still need to meet with the building department to discuss fire protection. We believe we have developed a grading plan that works for a 110' x 100' hangar without a retaining wall being required. We have begun stormwater design to begin coordination with FDEP for stormwater permitting. We are coordinating with FAA on a 'Pen-and-Ink' ALP update that includes the location of the proposed hangar.

Geotech has now been on site, and we are finalizing plans and the project manual for bid. We are submitting to FDEP for permitting next week and will release the project for bid shortly (1-2 weeks) after while waiting on the permit to be approved.

**T.O. 04—Height Zoning Ordinance Development**

This project will develop height zoning ordinances for Holmes, Washington, and Jackson Counties to protect future airport development. We previously met with Jackson and Holmes County and are reviewing their existing code of ordinances. Existing county codes have been reviewed, and draft Airport Zoning Ordinance text has been developed for each County. Anticipate this project being completed in the first quarter of 2025. Lee presented the airport overlay zone ordinance text at the Washington County Board of County Commission meeting on December 19<sup>th</sup>, and this was adopted.

### **T.O. 05—RSA, ROFA, & OFZ Improvements**

The project will include, but is not limited to, regrading portions of the Runway Safety Area (RSA) primarily along the southern 1,000 ft of the runway in accordance with RSA standards contained in FAA Advisory Circular 150/5300-13B *Airport Design*. The improvements will address substandard wash-out areas in isolated portions of the runway and areas of standing water within the RSA as well as the removal of vegetation within the Runway Obstacle Free Zone (OFZ) and future Runway Object Free Area (ROFA) as identified in the most recent Master Plan Update. The wash-out areas to be addressed also include a significant void near the north end of the runway.

In addition, the improvements will include regrading portions of the future ROFA northwest of the runway where the existing grades have been identified in the Airport Layout Plan set as obstructions (to the primary surface and transitional surface) to be removed. These areas were previously used as agricultural areas. Other potentially hazardous runway obstructions, including trees and fences, identified in the most recent state inspection report may also be removed as part of this project. There will also be some isolated pipe replacement included in this project to address the failing pipe on the east side of the runway. Project is being finalized and will be bid shortly after the Future Hangar Site project.

### **UPCOMING PROJECTS:**

#### **Airfield Perimeter Fencing Improvements**

Project will consist of completing the perimeter fence around the airport, mainly on the south end, but also completing/repairing portions of fence in disrepair. Project will use FDOT and FAA funding. We have determined environmental requirements from FAA for the portions of the proposed fence that will be constructed in the wetlands and/or floodplain and are coordinating with an environmental scientist on a scope for that work. A grant agreement should be received shortly from FDOT. The grant and task order has been executed and our environmental subconsultant will on be on site this Thursday to perform their field work.

#### **PAPI Replacement Project (Design)**

After discussions with FDOT and TCAA about the inoperable PAPI lights, a new project has been added to the work program for this year to replace the PAPIs. The plan will be to use already allocated FDOT and FAA (BIL | AIG) funds for design this year, and future FAA and FDOT funds for construction, either next year or the year after. We are currently preparing a scope for FDOT to issue a grant, as well as preparing a task order for consideration. Anticipate receiving FDOT grant offer shortly.

#### **Water Storage Tank and Hydrant Improvements**

Project will consist of designing and constructing a water storage tank system with pumps, distribution system, and hydrants. We are still in the process of developing a scope for the Board's consideration. Anticipate receiving FDOT grant offer shortly.

**END REPORT**