

Tri-County Airport Update

Calvin Palmer, E.I.

Project Engineer | AVCON, INC.

December 10, 2019

T.O. 01—Airport Master Plan:

- Work is ongoing. Cost estimates being finalized to send to AECOM. Master Plan Meeting #4 to be held within next few months.

T.O. 02—Box Hangars & Taxiway Project

- Taxiway paving and electrical are complete; FAA construction grant has been exhausted.
- Change order was executed last June adding \$723,110 for four box hangars.
- Slab and footers poured last week.
- Leaves unallocated available funds at \$122,585.50.

T.O. 06 – Airfield Electrical Improvements

- DRAFT report finally ready for delivery; we have reviewed and given comments to electrical group. Expected to receive revised report back this week and will then send to airport.
- Priority recommendations include runway lighting and Taxiway lighting replacement to energy-saving LED with new constant-current regulators.

Pending Task Order—Terminal Access & Security Improvements

- 2019-2020 PTGA 423621-5 authorized by board in November for execution; \$750,000 in state funding to address planning, design, bidding, and construction of improvements.
- Intent is to facilitate public access to terminal building while maintaining necessary security measures; may involve driveway/signage/lighting improvements, fence/gate modifications, and/or terminal building improvements.

Florida DEO Mitigation Program (Jim Town)

- Federal funding administered by the Florida Dept. of Economic Opportunity's Office of Disaster Recovery for disaster recovery and to mitigate damages from future natural disasters.
- Considering four DEO applications for Tri-County Airport Authority:
 1. Convert Terminal to Emergency Operations Center
 2. Install Underground Water & Sewer Infrastructure
 3. Acquire Property for Runway Safety
 4. Harden Airfield for Flooding Hazard Mitigation