



STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION
AVIATION GRANT PROGRAM
PROJECT MONITORING STATUS REPORT

725-040-30
AVIATION
11/17

INSTRUCTIONS: Airport Sponsor (AGENCY) or designated representative to complete this form.

Note: The Airport Sponsor may supplement this form with their own normal project progress report or FAA Progress Report documents

AIRPORT NAME Tri-County Airport	DATES OF REPORT PERIOD From 12-1-2023 To 1-31-2024	FDOT FINANCIAL PROJECT NO. 423621-5-94-01
---	--	---

PROJECT DESCRIPTION Terminal Access & Security Improvements

INVOICE ATTACHED: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	FAA PROGRESS REPORT ATTACHED: Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>	OTHER PROGRESS REPORT ATTACHED: Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input checked="" type="checkbox"/>
PHOTOS ATTACHED: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A <input type="checkbox"/>	PROJECT NOTICE-TO-PROCEED DATE August 11, 2020	ESTIMATED PROJECT COMPLETION DATE September 30, 2023
TOTAL PROJECT COST \$998,944.00	GRANT FUNDS EXPENDED TO DATE \$998,944.00	GRANT FUNDS REMAINING \$0.00


1. PROJECT STATUS
All work is complete.

2. WORK COMPLETED OR IN PROGRESS THIS PERIOD (use a separate sheet of paper if more space is needed)
A final completion inspection was conducted with the contractor and the contractor addressed all punch-list items to the satisfaction of the Airport and engineer.

3. WORK ANTICIPATED FOR NEXT PERIOD (use a separate sheet of paper if more space is needed)
All work is complete. No work is anticipated in the next period.

4. PROBLEM AREAS/OTHER COMMENTS (Plan revisions, changes in specifications, delays, difficulties, etc., and actions taken)
None.

AIRPORT
AIRPORT SPONSOR (AGENCY) OR DESIGNATED REPRESENTATIVE
I certify that the information provided above is true and correct per the terms of the Public Transportation Grant Agreement.

DATE 01/31/2024	PRINTED NAME AND TITLE * Herbert Jack Locke, Jr - Chairman	SIGNATURE * 
---------------------------	--	---

* Only the Airport Sponsor or Designated Representative may sign this form. A non-Airport Sponsor employee (e.g., consultant) cannot sign this form.

FDOT
COMMENTS/NOTES

VERIFICATION DATE	SITE VISIT Yes <input type="checkbox"/> No <input type="checkbox"/> N/A <input type="checkbox"/>	DISTRICT AVIATION COORDINATOR PRINTED NAME
DISTRICT AVIATION COORDINATOR SIGNATURE		

STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION
**PUBLIC TRANSPORTATION
GRANT AGREEMENT EXHIBITS**

Form 725-000-02
STRATEGIC
DEVELOPMENT
OGC 03/19

NOTICE OF COMPLETION

PUBLIC TRANSPORTATION GRANT AGREEMENT
BETWEEN
THE STATE OF FLORIDA, DEPARTMENT OF TRANSPORTATION
and Tri-County Airport Authority

PROJECT DESCRIPTION: Terminal Access & Security Improvements

DEPARTMENT CONTRACT NO.: G1J20

FINANCIAL MANAGEMENT NO.: 423621-5-94-01

In accordance with the Terms and Conditions of the Public Transportation Grant Agreement, the undersigned provides notification that the work authorized by this Agreement is complete as of January 31, 2024.

By: 

Name: Herbert Jack Locke, Jr.

Title: Chairman



STATE OF FLORIDA DEPARTMENT OF TRANSPORTATION
AVIATION GRANT PROGRAM
PROJECT FINAL CERTIFICATION AND ACCEPTANCE

725-040-31
Aviation
11/17

INSTRUCTIONS: Airport Sponsor (AGENCY) to complete this form for each completed project

FDOT FINANCIAL PROJECT NO.
423621-5-94-01

CONTRACT NO.
G1J20

CFSA NO.
55.004

PROJECT TYPE (CHECK ALL THAT APPLY) ☒ Design/Construction/Environmental ☐ Equipment ☐ Planning ☐ Land Acquisition

DESCRIPTION OF PROJECT PER EXHIBIT A OF PUBLIC TRANSPORTATION GRANT AGREEMENT

The project consists of modifications to the driveway and parking areas at the airport's entrance, realignment of the perimeter fence, and security improvements to protect against unauthorized access to the airportfield through the terminal building. The project also included lighting and signage upgrades.

LOCAL AGENCY

AIRPORT NAME
Tri-County Airport (KBCR)

COUNTY
Holmes

FINANCIAL AGREEMENT AMOUNT
\$998,944.00

AIRPORT SPONSOR (AGENCY)
Tri-County Airport Authority

FINAL COMPLETION DATE
01/31/2024

TOTAL PROJECT COST
\$998,944.00


NOTICE OF FINAL CERTIFICATION AND ACCEPTANCE: I certify that this project has been completed in accordance with the terms of the Public Transportation Grant Agreement and constructed in accordance with the approved plans and specifications.

Herbert Jack Locke, Jr.

AIRPORT SPONSOR (PRINT NAME) *

Chairman

TITLE



SIGNATURE *

1 FEB 2024

DATE

FDOT

VERIFICATION DATE

VERIFIED BY

ACCEPTANCE: The above listed project has been completed by the Airport Sponsor and accepted by the Department.

DISTRICT AVIATION COORDINATOR (PRINT NAME)

TITLE

SIGNATURE

DATE

* Need a responsible charge Airport Sponsor signature for Final Certification and Acceptance. A non-Airport Sponsor employee (e.g., consultant) cannot sign for Final Certification and Acceptance.

Distribution:

Airport Sponsor
District Office
JACIP

Project Close-Out Review Confirmation

Airport: Tri-County Airport

Project Number: 423621-5-94-01 (Terminal Access & Security Improvements)

Contract Number: G1J20


Total Contract Amount: \$998,944.00

Remaining Balance: \$0.00

On behalf of Tri-County Airport Authority I acknowledge that the project has been completed in accordance with the terms of the Public Transportation Grant Agreement ("Agreement").

I acknowledge that all contract records relating or pertaining to the Agreement have been reviewed and payments for all submitted invoices have been received in full and there are no outstanding invoices pending submittal. Accordingly, it is understood that all reimbursements have been made under this agreement.

I hereby certify that the aforementioned information is true and correct.



Signature - Airport Representative (Herbert Jack Locke Jr. - Chairman)

Tri-County Airport

Airport Name